

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
BLOCKS INSTALLATION					
1.1		Verify blocks are level, securely positioned, and correctly placed according to model specifications with a 3/16" allowance for windows.	☐	☐	
BELLY BAND INSTALLATION					
2.1		Ensure alignment and secure attachment. Check for rivets, no gaps on corners or edges, and ensure no gaps on the top.	☐	☐	
WINDOW-HATCH FRAMES					
3.1		Verify window frames are level, securely positioned, and correctly placed according to model specifications	☐	☐	
3.2		Verify hatch frames are level, securely positioned, and correctly placed according to model specifications including additional block	☐	☐	
FIBERGLASS INSTALLATION-TABBING					
4.1		Ensure fiberglass is properly aligned, secured, and check for bubbles or anomalies in internal fiberglass covering blocks.	☐	☐	
4.2		Resin tags on inner shell that inhibit headliner install	☐	☐	
CUT-OUTS AND INSTALLATION					
5.1		Ensure window cut-outs are precise, clean, and aligned with respective components.	☐	☐	
5.2		Ensure hatch cut-outs are precise, clean, and aligned with respective components.	☐	☐	
SOLAR AND EXTERIOR LIGHTS					
6.1		Ensure solar panels are securely installed	☐	☐	
6.2		Sealed with Proflex where necessary to prevent leaks	☐	☐	
6.3		Verify lights are straight, securely mounted, aligned, and lens color matches build sheet.	☐	☐	
6.4		Confirm all brake lights are aligned.	☐	☐	
HEADLINER					
7.1		Confirm headliner is free from damage, wrinkles and securely installed. Cut straight	☐	☐	
7.2		Check for 2" Flaps either side of top of Door headliner	☐	☐	
7.3		Check short cut sections and joints	☐	☐	
7.4		Check headliner glue leftovers	☐	☐	
CEMENT/MUD AT ENTRANCE					
8.1		Verify cement/mud application is even and smooth at the entrance area and the whole aisle	☐	☐	
FLOOR CONTROL & LEVELING					
9.1		Use a level to ensure floors are even with no dips. Flatness: $\leq 1/8"$ variation over 6 ft	☐	☐	
9.2		Check pin locations, layout based on trailer type	☐	☐	
WIRELESS CAMERA INSTALLATION					
10.1		Confirm camera installation is secure	☐	☐	
SPEAKER WIRING, REQUIRED DROPS					
11.1		Confirm speaker wiring (if needed), wire drops	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
FLOORING					
12.1		Ensure vinyl flooring is installed flat, secure, durable, and visually clean, with no defects	☐	☐	
12.2		No gaps, overlaps, or lifting edges. No soft or spongy feel	☐	☐	
12.3		Check pin locations, screws placed before vinyl layout based on trailer type.	☐	☐	
AWNING					
13.1		Brackets and put on straight and level?	☐	☐	
DRAIN / PONTOON HOLES					
14.1		Verify all drain holes are properly cut, clean, and aligned with undercarriage drainage paths.	☐	☐	
14.2		Confirm pontoon holes are correctly sized and positioned per layout specifications.	☐	☐	
14.3		Ensure drain/pontoon openings are free from debris and burrs.	☐	☐	
45° TRIM — ACRYLIC WINDOW FRAMES					
15.1		Verify 45-degree mitre cuts on acrylic window frame trim are clean, precise, and consistent.	☐	☐	
15.2		Confirm trim joints are tight with no visible gaps at corners.	☐	☐	
15.3		Ensure trim sits flush against window frame with no lifting or bowing.	☐	☐	
15.4		Trim surfaces clean and free from scratches, chips, or adhesive residue.	☐	☐	

POD 1 — Interior Framing & Utilities

QUALITY GATES CHECKLIST 2026

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
OVERHEAD CABINETS INSTALLATION					
1.1		Overhead cabinets installed level, square, and fully seated in correct position.	☐	☐	
1.2		Gap between cabinet and wall is $\leq 1/2"$. No shim required if gap is $\leq 1/4"$. Shims must be used if gap is $> 1/4"$ and $\leq 1/2"$. No gap $> 1/2"$ acceptable without QC approval.	☐	☐	
1.3		Cabinets sit flush with wall with no twisting or leaning.No movement when pushed.	☐	☐	
1.4		No headliner wrinkles, creases during installation	☐	☐	
1.5		Cabinet surfaces clean and free from damage.	☐	☐	
INSTALLING WALLS					
2.1		Walls installed, leveled, square, and fully seated.	☐	☐	
2.2		Gap between cabinet and wall is $\leq 1/2"$. No shim required if gap is $\leq 1/4"$. Shims must be used if gap is $> 1/4"$ and $\leq 1/2"$. No gap $> 1/2"$ acceptable without QC approval.	☐	☐	
2.3		Wall surfaces clean and free from damage. No voids or soft spots detected.	☐	☐	
2.4		No headliner wrinkles, creases during installation	☐	☐	
BED&BENCHES INSTALLATION					
3.1		Benches installed, leveled, square, fully seated.	☐	☐	
3.2		No rocking or movement when pressure applied.	☐	☐	
3.3		Bench fully supported at mounting points.	☐	☐	
3.4		No excessive gaps($>1/16"$) between bench and structures.	☐	☐	
3.5		Supports load with no flexing or instability.(~200 lbs)	☐	☐	
3.6		Surfaces clean and free from damage.	☐	☐	
PLUMBING					
4.1		Plumbing lines routed with no kinks or pinches.	☐	☐	
4.2		Visible fittings properly connected.	☐	☐	
4.3		Hot/cold lines positioned per layout.	☐	☐	
4.4		Drain lines aligned and supported.	☐	☐	
4.5		No stress or sharp bends on lines.	☐	☐	
ELECTRICAL & WIRE SETUP					
5.1		Wiring routed with no kinks or pinches.	☐	☐	
5.2		Wires supported using designated paths.	☐	☐	
5.3		No exposed copper or damaged insulation.	☐	☐	
5.4		Harnesses positioned per model layout.	☐	☐	
5.5		No tension or overstretching on wiring.	☐	☐	
5.6		No loose or unsupported wiring.	☐	☐	
5.7		Surge protector installed correctly.	☐	☐	
5.8		DC-to-DC controller installed correctly.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
5.9		Plugs/outlets positioned correctly. Check for optional outlets (120V/12V/USB)	☐	☐	
5.10		Interior lights positioned correctly without visible gap.	☐	☐	
SHOWER INSTALLATION					
6.1		Shower pan stable with no flexing.	☐	☐	
6.2		Shower shells positioned with no overlapping	☐	☐	
6.3		Plumbing visually aligned.	☐	☐	
6.4		No cracks or stress marks.	☐	☐	
6.5		Components fit flush with no gaps.	☐	☐	
6.6		Surfaces clean and free from damage.	☐	☐	
TRIM & FINISHING (U-SHAPE AND J-TRIM) PLASTIC					
7.1		Trim installed with consistent placement.	☐	☐	
7.2		Trim sits flush against structures.	☐	☐	
7.3		No gaps or loose sections.	☐	☐	
7.4		Edges and seams uniform.	☐	☐	
7.5		Surfaces free from damage.	☐	☐	
8.1		Components solid with no movement.	☐	☐	
SHOWER INSTALLATION					
8.2		No twisting or instability.	☐	☐	
8.3		Joints and seams seated properly.	☐	☐	
8.4		No cracks or material defects.	☐	☐	
8.5		Overall installation clean and aligned.	☐	☐	
8.5		Components fit flush with no gaps.	☐	☐	
8.6		Surfaces clean and free from damage.	☐	☐	
WATER & DRAIN LINES					
9.1		Fresh water lines routed with no kinks.	☐	☐	
9.2		Lines supported and guided properly.	☐	☐	
9.3		No rubbing or sharp-edge contact.	☐	☐	
9.4		Drain lines aligned and supported.	☐	☐	
9.5		All lines positioned per layout.	☐	☐	
TRIM & FINISHING					
10.1		Trim installed with consistent placement.	☐	☐	
10.2		Trim sits flush against structures.	☐	☐	
10.3		No gaps or loose sections.	☐	☐	
10.4		Edges and seams uniform.	☐	☐	
10.5		Surfaces free from damage.	☐	☐	
STRUCTURAL CHECKS					
11.1		Components solid with no movement.	☐	☐	
11.2		No twisting or instability.	☐	☐	
11.3		Joints and seams seated properly.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
11.4		No cracks or material defects.	☐	☐	
11.5		Overall installation clean and aligned.	☐	☐	

Escape Trailer Industries — Quality Control

POD 1 — Interior Framing & Utilities

POD 2 — Kitchen & Windows

QUALITY GATES CHECKLIST 2026

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
KITCHEN CABINETS					
1.1		Cabinets installed level, square, seated.	☐	☐	
1.2		Cabinets sit flush with no excessive gaps.	☐	☐	
1.3		Alignment consistent across kitchen.	☐	☐	
1.4		No twisting or movement when pressed.	☐	☐	
1.5		Surfaces clean and free from damage.	☐	☐	
1.6		Seams and edges uniform.	☐	☐	
KITCHEN FACES					
2.1		Face frames installed level, square, fully seated.	☐	☐	
2.2		Frames sit flush with no excessive gaps(>1/16").	☐	☐	
2.3		Dovetail Joint Quality Check: Fit & Tightness, Flush Surfaces, No Splitting or Cracks	☐	☐	
2.4		No twisting or bowing under pressure.	☐	☐	
2.5		Alignment consistent between faces. Edges and seams uniform and clean.	☐	☐	
2.6		Surfaces clean and free from damage.	☐	☐	
KITCHEN CABINETS (COUNTERTOP / TRIMS / SQUARENESS / ALIGNMENT)					
3.1		Countertops installed in correct location, sit flat with no rocking or flexing and fully supported.	☐	☐	
3.2		Countertop edges aligned with cabinets and adjoining surfaces.	☐	☐	
3.3		Plastic trims installed, seated properly, and consistent along all edges.	☐	☐	
3.4		Cabinets installed square and level (no twist, tilt, or step).	☐	☐	
3.5		Bottom of cubbies installed flat and fully supported.	☐	☐	
3.6		No internal gaps greater than 1/4" inside cubbies or cabinet interiors.	☐	☐	
3.7		No visible gaps greater than 1/16" in finished areas without trim.	☐	☐	
3.8		Cabinet and countertop surfaces clean and free from scratches, chips, dents, or glue residue.	☐	☐	
WINDOWS					
4.1		Windows installed in correct openings according to model layout.	☐	☐	
4.2		Window frames seated evenly and square in the opening.	☐	☐	
4.3		Sealant (butyl) applied continuously around full perimeter.	☐	☐	
4.4		All window mounting screws tightened and seated properly.	☐	☐	
4.5		No visible gaps between window frame and fiberglass body.	☐	☐	
4.6		Window opens and closes smoothly (if operable).	☐	☐	
4.7		Screens installed correctly (if applicable).	☐	☐	
4.8		Glass and frames clean and free from cracks, chips, or major scratches.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
HATCHES (ROOF & SIDE)					
5.1		Hatches installed in correct locations according to model layout.	☐	☐	
5.2		Hatch frames sit flush and fully seated against surface.	☐	☐	
5.3		Sealant applied evenly around full perimeter.	☐	☐	
5.4		All hatch mounting screws tightened and seated properly.	☐	☐	
5.5		Hatch opens and closes smoothly without binding.	☐	☐	
5.6		Latches or locks engage properly and hold hatch closed.	☐	☐	
5.7		No warping, cracking, or damage to hatch or frame.	☐	☐	
5.8		Surrounding surface clean and free from tool marks or excess sealant.	☐	☐	
ELECTRICAL COMPONENTS (120V / USB / CONTROLLERS / CONVERTER / MONITORS)					
6.1		120V outlets installed in correct locations, seated flush and loomed	☐	☐	
6.2		USB outlets installed correctly and aligned.	☐	☐	
6.3		Surge protector installed in correct location per model layout.	☐	☐	
6.4		Controllers (solar / charging / system) mounted securely and oriented correctly.	☐	☐	
6.5		Converter box installed and seated properly.	☐	☐	
6.6		Monitor panels installed, aligned, and readable.	☐	☐	
6.7		Wiring to components not exposed, pinched, or under tension.	☐	☐	
6.8		No visible damage, cracks, or broken covers on electrical components.	☐	☐	
INTERIOR LIGHTS					
7.1		Interior lights installed in correct locations according to model layout.	☐	☐	
7.2		Light fixtures sit flush with ceiling or wall surfaces.	☐	☐	
7.3		No visible gaps, tilting, or loose fixtures.	☐	☐	
7.4		Wiring not exposed, pinched, or visible at fixtures.	☐	☐	
7.5		Light lenses and covers installed correctly and clean.	☐	☐	
WATER & DRAIN LINES					
8.1		Fresh water lines routed with no kinks.	☐	☐	
8.2		Lines supported and guided properly.	☐	☐	
8.3		No rubbing or sharp-edge contact.	☐	☐	
8.4		Drain lines aligned and supported.	☐	☐	
8.5		All lines positioned per layout.	☐	☐	
HOT WATER TANK					
9.1		Hot water tank installed in correct location and orientation.	☐	☐	
9.2		Tank seated securely with no rocking or movement.	☐	☐	
9.3		Hot, cold, and relief lines connected and routed correctly.	☐	☐	
9.4		No visible pinching, sharp bends, or stress on lines.	☐	☐	
9.5		Vent or exhaust aligned correctly (if applicable).	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
FURNACE					
10.1		Furnace installed in correct location and orientation.	☐	☐	
10.2		Unit seated fully and supported correctly.	☐	☐	
10.3		Ducting connected and routed according to standard work.	☐	☐	
10.4		No visible pinched, crushed, or disconnected ducts.	☐	☐	
10.5		Wiring and gas line routed cleanly with no stress or tension.	☐	☐	
10.6		Required clearances maintained.	☐	☐	
EXTERIOR COMPONENTS-1					
11.1		Roof components installed in correct locations per model layout.	☐	☐	
11.2		Components sit flat and fully seated on roof surface.	☐	☐	
11.3		Sealant applied with full coverage and no visible gaps.	☐	☐	
11.4		No lifting, shifting, or distortion visible.	☐	☐	
11.5		Roof surface around components clean and undamaged.	☐	☐	
11.6		City water inlet installed flush and aligned.	☐	☐	
11.7		No visible gaps around inlet opening.	☐	☐	
11.8		Sealant clean and properly seated.	☐	☐	
EXTERIOR COMPONENTS-2					
12.1		Jack antenna installed in correct location and orientation.	☐	☐	
12.2		Base seated flush with exterior surface.	☐	☐	
12.3		Sealant applied evenly around base.	☐	☐	
12.4		No gaps or loose movement.	☐	☐	
12.5		Exterior shower box installed square and flush to body.	☐	☐	
12.6		Door opens and closes smoothly.	☐	☐	
12.7		No visible gaps around box perimeter.	☐	☐	
12.8		Hoses and fittings positioned neatly inside cavity.	☐	☐	
12.9		Sealant clean, continuous, and complete.	☐	☐	

POD 3 — Doors, Trim & Final Interior

QUALITY GATES CHECKLIST 2026

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
CABINET DOOR INSTALLATION					
1.1		Cabinet doors installed in correct locations according to model layout.	☐	☐	
1.2		Doors aligned square and level with consistent reveal on all sides.	☐	☐	
1.3		No rubbing, binding, or interference when opening or closing.	☐	☐	
1.4		Door gaps even left-to-right and top-to-bottom.	☐	☐	
1.5		Hinges seated properly with no visible misalignment.	☐	☐	
1.6		Doors stay in position and do not swing open or closed by themselves.	☐	☐	
1.7		No visible gaps greater than 1/16" in finished areas.(not more than bumpers)	☐	☐	
1.8		Door surfaces clean and free from scratches, dents, chips, or glue marks.	☐	☐	
CUBBY/WARDROBE					
2.1		Cubbies installed square and level in correct locations.	☐	☐	
2.2		Bottom and sides fully supported with no soft spots or flexing.	☐	☐	
2.3		No internal gaps greater than 1/4" inside cubby space.	☐	☐	
2.4		No visible gaps greater than 1/16" on exposed edges without trim.	☐	☐	
2.5		Surfaces clean and free from scratches, chips, or glue marks.	☐	☐	
FINAL TRIM					
3.1		All remaining interior trim pieces installed according to standard work.	☐	☐	
3.2		Trim sits flush against walls, ceilings, and cabinets.	☐	☐	
3.3		No gaps, lifting, or loose trim visible.	☐	☐	
3.4		Joints and corners aligned and uniform.	☐	☐	
3.5		Surfaces clean and free from dents, scratches, chips, or excess sealant.	☐	☐	
SHELVES					
4.1		Shelves installed in correct locations according to model layout.	☐	☐	
4.2		Shelves sit flat and fully supported along brackets or supports.	☐	☐	
4.3		No rocking, sagging, or movement when light pressure is applied.	☐	☐	
4.4		Shelf edges aligned with cabinet/cubby faces where applicable.	☐	☐	
4.5		Surfaces clean and free from scratches, chips, or tool marks.	☐	☐	
DRAWERS					
5.1		Drawers installed in correct locations according to model layout.	☐	☐	
5.2		Drawers slide open and closed smoothly without binding.	☐	☐	
5.3		Drawer fronts aligned and even with surrounding cabinet faces.	☐	☐	
5.4		No excessive side-to-side or vertical movement.	☐	☐	
5.5		Drawer stops and slides seated fully and function correctly.	☐	☐	
5.6		Surfaces clean and free from scratches, dents, or chips.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
BATHROOM DOOR WITH TRIM					
6.1		Bathroom door installed square and level in the opening.	☐	☐	
6.2		Door opens and closes smoothly with no rubbing or binding.	☐	☐	
6.3		Latch engages correctly and holds door in closed position.	☐	☐	
6.4		Trim installed around door frame and seated flush.	☐	☐	
6.5		No visible gaps greater than 1/16" in finished trim areas.	☐	☐	
6.6		No visible damage, scratches, dents, or chips on door or trim.	☐	☐	
BED & BENCH LIDS					
7.1		Bed lids installed in correct locations and orientation.	☐	☐	
7.2		Bench lids installed in correct locations and orientation.	☐	☐	
7.3		Hinges seated properly with smooth opening and closing motion.	☐	☐	
7.4		Lids sit flush when closed with no rocking or misalignment.	☐	☐	
7.5		No visible gaps greater than 1/16" in visible finished areas.	☐	☐	
7.6		Surfaces clean and free from scratches, dents, or damage.	☐	☐	
BATHROOM COMPONENTS					
8.1		Medicine cabinet installed in correct location, seated square and level.	☐	☐	
8.2		Cabinet door opens and closes smoothly with no rubbing or interference.	☐	☐	
8.3		No visible gaps greater than 1/16" around cabinet edges in finished areas.	☐	☐	
8.4		Shower curtain rail installed securely and level.	☐	☐	
8.5		Curtain rings/clips mounted correctly and move smoothly along the rail.	☐	☐	
8.6		Toilet paper holder installed in correct position and seated firmly.	☐	☐	
8.7		No wobble, looseness, or misalignment at mounting point.	☐	☐	
8.8		Shower wand installed in correct position and seated in holder properly.	☐	☐	
8.9		Hose routed neatly with no kinks, twisting, or pinching.	☐	☐	
8.1		Bellyband Proflex applied evenly along the required seam/edge.	☐	☐	
8.11		No visible gaps, lifting, or breaks in proflex line.	☐	☐	
8.12		Proflex line appears clean, continuous, and professionally finished.	☐	☐	
SUPPORT POLE INSTALLATION					
9.1		Support pole installed in correct location and orientation.	☐	☐	
9.2		Pole seated firmly at both top and bottom contact points.	☐	☐	
9.3		No wobble, movement, or play when light pressure is applied.	☐	☐	
9.4		Contact surfaces show no damage or distortion.	☐	☐	
9.5		Pole finish clean, straight, and undamaged.	☐	☐	
BLINDS / VALANCES / RANGEHOOD					
10.1		Blinds and valances installed in correct locations and orientation.	☐	☐	
10.2		Valances sit level and tight to the mounting surface with no visible gaps.	☐	☐	
10.3		Blinds move up/down smoothly without rubbing or interference.	☐	☐	
10.4		Rangehood installed level in correct location according to layout.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
10.5		Rangehood vent and cover aligned and seated properly (visual check).	☐	☐	
10.6		All visible surfaces clean and free from dents, scratches, or damage.	☐	☐	
AWNING					
11.1		Awning installed in correct position according to model layout. Proflexed	☐	☐	
11.2		Awning rail and brackets seated tight against body with no gaps.	☐	☐	
11.3		All visible fasteners installed and seated properly (no missing screws).	☐	☐	
11.4		Awning housing appears straight with no visible twist or bow.	☐	☐	
11.5		Fabric (if visible) free from tears, major wrinkles, or damage.	☐	☐	
BATTERY / INVERTER					
12.1		Battery compartment or battery box installed in correct location.	☐	☐	
12.2		Battery secured to prevent movement during travel (straps/clamps as per standard).	☐	☐	
12.3		Cables routed according to standard work with no pinching, rubbing, or sharp bends.	☐	☐	
12.4		Inverter mounted in correct location with proper clearance around unit.	☐	☐	
12.5		Visible wiring to inverter supported and not under tension.	☐	☐	
12.6		Battery and inverter area clean, organized, and free from loose items. Wires through floor proflexed	☐	☐	
MAIN DOOR WITH SCREEN DOOR					
13.1		Main door installed square and level in the opening.	☐	☐	
13.2		Door closes fully without rubbing on frame or threshold.	☐	☐	
13.3		Door latch engages and holds securely in closed position.	☐	☐	
13.4		Gasket/ seal around door seated properly and continuous.	☐	☐	
13.5		No visible gaps between door and frame beyond standard allowance.	☐	☐	
13.6		Door surface and frame free from dents, scratches, or damage.	☐	☐	
CORNER PAD INSTALLATION					
14.1		Corner pads installed in all designated locations according to model layout.	☐	☐	
14.2		Pads seated flat and fully supported with no lifting or curling.	☐	☐	
14.3		No visible gaps between pad and wall/floor surface.	☐	☐	
14.4		Adhesion appears consistent with no loose edges.	☐	☐	
14.5		Surfaces clean with no excess glue, sealant, or smearing visible.	☐	☐	
TABLE INSTALLATION					
15.1		Table installed in correct location and orientation according to model layout.	☐	☐	
15.2		Table top sits level with no rocking or instability.	☐	☐	
15.3		Support base / leg secured and seated properly.	☐	☐	
15.4		No visible gaps between table base and floor/wall mounting points.	☐	☐	
15.5		Table surface clean and free from scratches, dents, or chips.	☐	☐	

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
PROFLEXING – INTERIOR & EXTERIOR (AGAINST LEAKS)					
16.1		Proflex applied to all required interior and exterior joints and seams.	☐	☐	
16.2		All critical areas (windows, doors, hatches, roof components, trims, belly band) are sealed.	☐	☐	
16.3		Bead is continuous, consistent, and properly tooled.	☐	☐	
16.4		No visible gaps, air pockets, skips, or broken seal lines.	☐	☐	
16.5		No excessive smearing on surrounding surfaces.	☐	☐	
16.6		All sealing appears watertight and professionally finished.	☐	☐	
FILLING STAPLE HOLES					
17.1		All visible staple holes filled completely.	☐	☐	
17.2		Filler sits flush with surrounding surface (no sink, bump, or ridge).	☐	☐	
17.3		No visible unfilled holes in finished areas.	☐	☐	
17.4		Finished surface smooth and ready for final inspection.	☐	☐	
CLEAN TRAILER (INTERIOR)					
18.1		All dust, debris, and loose material removed from floor and surfaces.	☐	☐	
18.2		Cabinets, shelves, cubbies, and bathroom wiped clean.	☐	☐	
18.3		No sawdust, fasteners, or scrap material left inside unit.	☐	☐	
18.4		Windows, counters, and mirrors wiped and clean.	☐	☐	
18.5		Overall interior presents as finished and ready for next stage / PDI.	☐	☐	
OTHERS – SAFETY & EXTERIOR HARDWARE					
19.1		Step installed in correct position and seated securely against the body.	☐	☐	
19.2		No visible movement, wobble, or misalignment at step mounting points.	☐	☐	
19.3		Tire brackets installed in correct locations and aligned properly.	☐	☐	
19.4		Brackets are seated flush and secured firmly.	☐	☐	
19.5		Tires mounted correctly on brackets and secured for transport.	☐	☐	
19.6		Fire extinguisher installed in designated location and accessible.	☐	☐	
19.7		Mount is secure with no movement under light pull.	☐	☐	
19.8		Smoke detector installed in correct ceiling location.	☐	☐	
19.9		CO detector installed in correct location according to standard.	☐	☐	
19.1		Detectors mounted flush with no visible gaps, tilt, or loose fit.	☐	☐	

Hoist & Frame — Undercarriage

QUALITY GATES CHECKLIST 2026

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	SECTION	DESCRIPTION	PASS	REWORK	COMMENTS / NOTES
FRAME WELDS & JOINTS (CROSSMEMBERS & SUPPORT)					
1.1		Inspect for cracks, gaps, or poor weld penetration	☐	☐	
UNDERCARRIAGE COATING					
2.1		Ensure complete rust protection and no exposed metal	☐	☐	
AXLE MOUNTS AND HARDWARE					
3.1		Verify tight torque and correct installation of bolts and fasteners	☐	☐	
SAFETY CHAINS & HITCH MOUNTING POINTS					
4.1		Confirm correct spacing and alignment	☐	☐	
BRAKE WIRING AND CONNECTIONS					
5.1		Verify wiring is routed securely and connections are weather-sealed	☐	☐	
HUB GREASE & BEARINGS					
6.1		Confirm proper lubrication and torque specification	☐	☐	
UNDERPLUMBING CHECK					
7.1		Verify all plumbing under the trailer is properly secured, leak-free, and routed away from potential abrasion or heat sources.	☐	☐	
PLUMBING GLUE APPLICATION					
8.1		Ensure no visible extra glue and that all plumbing joints are properly glued and sealed.	☐	☐	
CABLE MANAGEMENT					
9.1		Verify that all cables are protected with loom and secured to prevent movement or wear.	☐	☐	
TERMINATION VALVE FUNCTION					
10.1		Confirm the termination valve operates smoothly, with secure lids and connections.	☐	☐	
HOLE SEALING					
11.1		All holes through the underbody or frame should be fully sealed with spray foam to prevent intrusion.	☐	☐	

Prep — Subassembly Quality Check

QUALITY GATES CHECKLIST 2026

CUSTOMER NAME & TRAILER: _____ DATE: _____ QC SIGNOFF: _____ SUPERVISOR SIGNOFF: _____

#	ITEM	QUALITY STANDARD	PASS	REWORK	COMMENTS / NOTES
	Walls	Check stability, even alignment, and smooth surface. Check plastic trims.	☐	☐	
	OH-Cabinet Subassemblies	Verify no splinters, secure joints, smooth finish. No cutting damages, no split blocks. Squared	☐	☐	
	Kitchen Subassemblies	Verify no splinters, secure joints, smooth finish. No cutting damages, no split blocks.	☐	☐	
	Bed & Bench Subassemblies	Verify no splinters, secure joints, smooth finish. No cutting damages, no split blocks. Check buildsheet for option door	☐	☐	
	Counter	Check choice. Ensure surfaces are smooth, aligned, and free of damage. Square cut corners	☐	☐	
	Table	Check choice. Ensure surfaces are smooth, aligned, and free of damage. Check mount for selection	☐	☐	
	Cabinets Doors	Verify smooth finish, alignment, secure hardware. No splitting at joints	☐	☐	
	Drawer Faces	Verify smooth finish, alignment, secure hardware. No splitting at joints	☐	☐	
	Roof subassemblies	Verify no splinters, secure joints, smooth finish. No cutting damages, no split blocks.	☐	☐	
	Wood frames for windows/hatches	Verify no splinters, secure joints, smooth finish. No cutting damages, no split blocks.	☐	☐	
	Bathroom Door	Check for damages (on plastic, panels). Squareness	☐	☐	
	Plumbing Subassemblies	Hand test for tightness and no damages. Check for squareness.	☐	☐	
	Waterlines	Test for tightness and no damages.	☐	☐	
	Water Pump	Check alignment, secured subassembly.	☐	☐	
	Gas Regulator & Propane Kit	Check for secure mounting, no damage, tightness.	☐	☐	
	Hot Water Tank	Check waterlines, valves, secured connections, no damage on styrofoam. No cracks on filter	☐	☐	
	Furnace covers	Check alignment, secured subassembly.	☐	☐	
	Converter	Check for damages, wire connections, fuse holder.	☐	☐	
	MPPT Controller Subassembly	Check wood assembly, screws, alignment. No stripped wires	☐	☐	
	DC to DC Charger	Check wood assembly, screws, alignment.No stripped wires	☐	☐	
	7 Pin Junction Box	Check cable color, connection, no damages.	☐	☐	
	Shore power outlet	Check for damages, wire connections, strip wires	☐	☐	
	Storage Boxes	Verify all boxes are securely assembled, smooth edges, no defects. Drain holes opened.	☐	☐	
	Metal Door Frames	Check alignment, smooth finish, and secure joints.	☐	☐	
	Tanks	Check for secure mounting, no damage, wires installed and taped.	☐	☐	
	Sinks	Check for damages	☐	☐	

